

RPT-ID: RDWRHCON  
 USER: hpatters  
 Patterson, Heath

Mississippi  
 Department of Transportation

DATE: 02/01/2013  
 PAGE: 1 of 4

DAILY WORK REPORT FOR CONTRACT: LSTP036000011

DWR Date: 08/20/2012	Contract ID: LSTP036000011	Authorized: Yes	Locked: No	Paid: Yes
Inspector ID: wdenton	Inspector: Denton, Will			
High Temp: 88	Low Temp: 64	A.M. Condition: Clear		P.M. Condition: Clear
Work Suspended Time: 00:00	Work Resumed Time: 00:00	No Work Items Instd: <input type="checkbox"/>	No Contrs Present: <input type="checkbox"/>	No Staff Present: <input type="checkbox"/>

Remarks: Yes

1. Contractor Operations

D. Carroll Construction (S. Lamar Blvd.) Contractor laying 24" HDPE, station 140+50 to 142+53 RT, and setting forms for inlet at station 140+50 RT and paved ditch at station 142+75 RT. Contractor also placing granular material in areas washed out during the previous rainfall event, station 30+00 to 40+00 RT.

(Hwy. 314) Contractor finishing concrete on parapet and wing walls of upstream and downstream headwalls, station 415+00 LT & RT.

Triangle Maintenance Service (Hwy. 314) Subcontractor pouring concrete curb and gutter, station 421+00 to 422+80 LT.

(Old Taylor Rd.) Subcontractor setting up string line in preparation for pouring concrete curb & gutter.

2. Engineering Activities

B. Waits on site inspecting contractor operations. - S. Lamar Blvd.  
 J. Fox on site inspecting contractor operations. - Hwy. 314  
 W. Denton performing an on site inspection. - Old Taylor Rd.

Note: W. Denton met on site with Triangle Maintenance Service to look at curb stakes that they claim are not right. Subcontractor said he was just going to measure over 7' from existing white edge stripe and set his back of curb there. The curb stakes previously set were correct, but the subcontractor said he was still going to proceed with the 7' measurement.

3. Soil Conditions

Dry soil in AM and in PM.

4. Rain/Precipitation

None

RPT-ID: RDWRHCON  
USER: hpatters  
Patterson, Heath

Mississippi  
Department of Transportation

DATE: 02/01/2013  
PAGE: 2 of 4

DAILY WORK REPORT FOR CONTRACT: LSTP036000011

### Contractor Information

Contractor Name: D. Carroll Construction, LLC Hrs Worked: 415.500

Labor:	Personnel Title	Qty	Hrs.Worked
	Carpenter	2	8.000
	Cement Mason (Finisher)	6	9.500
	Laborer, Unskilled	14	13.000
	Truck Driver (All Types)	3	13.000
	Operator (All Types)	9	13.500

Equipment: Description	Qty	Qty Used	Hrs. Used
Backhoe	3	3	0.000
Mini Excavator	3	3	0.000
Pickup	2	2	0.000
Power Broom	1	1	0.000
Skid-Steer Loader	3	3	0.000
Motorgrader	1	1	0.000
Dozer	1	1	0.000
Steel Wheel Roller	2	2	0.000
Trackhoe	1	1	0.000

Contractor Name: Triangle Maintenance Service, LLC Hrs Worked: 0.000

Equipment: Description	Qty	Qty Used	Hrs. Used
Pickup	1	1	0.000
Curb Machine	1	1	0.000

### Daily Staff Information

Staff Member	Work Code	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
Waits, Barry		S	12.000			
Denton, Will		S	1.500			
Fox, Joey		C	9.500			

RPT-ID: RDWRHCON  
 USER: hpatters  
 Patterson, Heath

Mississippi  
 Department of Transportation

DATE: 02/01/2013  
 PAGE: 3 of 4

DAILY WORK REPORT FOR CONTRACT: LSTP036000011

Work Item Information

Item Code: 203-EX017 Description: Borrow Excavation, AH, FME, Class B9

Supp Desc 1:  
 Supp Desc 2:

Project Nbr	Line Item Nbr	Category	Plan Pg Nbr	Place Qty	Units	Contractor ID Contractor Name	Measured	Installed Qty
105198702000	0160	0001	0	28.000	CY	352308672 D. Carroll Construction, LLC		5,034.31
Location: S. Lamar								
Station		Offset	Distance	Station		Offset	Distance	
From: 140 + 50.000		0	0.000	To: 142 + 50.000		rr	0.000	

Item Code: 203-G004 Description: Excess Excavation, LVM, AH

Supp Desc 1:  
 Supp Desc 2:

Project Nbr	Line Item Nbr	Category	Plan Pg Nbr	Place Qty	Units	Contractor ID Contractor Name	Measured	Installed Qty
105198702000	0170	0001	0	14.000	CY	352308672 D. Carroll Construction, LLC		4,095.55
Location: S. Lamar								
Station		Offset	Distance	Station		Offset	Distance	
From: 30 + 0.000		0	0.000	To: 40 + 0.000		rt	0.000	

Item Code: 609-D001 Description: Combination Concrete Curb and Gutter Typ

Supp Desc 1:  
 Supp Desc 2:

Project Nbr	Line Item Nbr	Category	Plan Pg Nbr	Place Qty	Units	Contractor ID Contractor Name	Measured	Installed Qty
105198702000	0440	0001	0	180.000	LF	721359495 Triangle Maintenance Service, LLC		4,660.00
Location: Hwy. 314								
Station		Offset	Distance	Station		Offset	Distance	
From: 421 + 0.000		0	0.000	To: 422 + 80.000		lt	0.000	

RPT-ID: RDWRHCON  
 USER: hpatters  
 Patterson, Heath

Mississippi  
 Department of Transportation

DATE: 02/01/2013  
 PAGE: 4 of 4

DAILY WORK REPORT FOR CONTRACT: LSTP036000011

Item Code: 613-D005 Description: Adjustment of Manhole

Supp Desc 1:  
 Supp Desc 2:

Project Nbr	Line Item Nbr	Category	Plan Pg Nbr	Place Qty	Units	Contractor ID Contractor Name	Measured	Installed Qty
105198702000	0450	0001	0	1.000	EA	352308672 D. Carroll Construction, LLC		4.00
Location: Hwy. 314								
Station		Offset	Distance	Station	Offset	Distance		
From: 407	+ 85.000	lt	0.000	To: 0	+ 0.000	0 0.000		

Item Code: 613-D005 Description: Adjustment of Manhole

Supp Desc 1:  
 Supp Desc 2:

Project Nbr	Line Item Nbr	Category	Plan Pg Nbr	Place Qty	Units	Contractor ID Contractor Name	Measured	Installed Qty
105198702000	0450	0001	0	1.000	EA	352308672 D. Carroll Construction, LLC		4.00
Location: Hwy. 314								
Station		Offset	Distance	Station	Offset	Distance		
From: 412	+ 18.000	lt	0.000	To: 0	+ 0.000	0 0.000		

Item Code: 907-603-PE206 Description: 24" Corrugated Polyethylene Pipe

Supp Desc 1:  
 Supp Desc 2:

Project Nbr	Line Item Nbr	Category	Plan Pg Nbr	Place Qty	Units	Contractor ID Contractor Name	Measured	Installed Qty
105198702000	0360	0001	0	203.000	LF	352308672 D. Carroll Construction, LLC		1,551.00
Location: S. Lamar								
Station		Offset	Distance	Station	Offset	Distance		
From: 140	+ 50.000	0	0.000	To: 142	+ 53.000	rt 0.000		