

**MISSISSIPPI SPR-1(73), PART II**  
**QUARTERLY PROGRESS REPORT**  
**PERIOD: APRIL/ MAY/ JUNE 2014**  
**FEDERAL FY2014 3RD QUARTER**

## Contents

State Study No. 184--Long-Term Field Monitoring and Performance of Paving Fabric Interlayer Systems to Reduce Reflective Cracking.....	3
State Study No. 185--In-House Support To State Study No. 184 - Long-Term Field Monitoring And Performance Of Paving Fabric Interlayer Systems To Reduce Reflective Cracking.....	5
State Study No. 186--Consultant Support To State Study No. 184 – Long – Term Field Monitoring And Performance Of Paving Fabric Interlayer Systems To Reduce Reflective Cracking .....	6
State Study No. 234—Evaluation of Short Statured Species for Rapid Establishment on Mississippi Roadsides .....	7
State Study No. 247— Influence of Cementitious Materials on Shrinkage of Bridge Deck Concrete .....	8
State Study No. 250— Full Depth Reclamation for High Traffic Applications.....	9
State Study No. 251— In-House Support to Full-Depth Reclamation for High-Traffic Applications .....	11
State Study No. 259— Analyzing the Impact of Intermodal-Related Risk to the Design and Management of Biofuel Supply Chain.....	12
State Study No. 260— Guidelines for PCC Inputs to AASHTOWARE Pavement ME Design .....	14
State Study No. 261— Turbidity Monitoring and Equipment Evaluation at MDOT Construction Sites .....	16
State Study No. 262— Evaluation of the WatchDog Weather Station to Reduce Drift from MDOT Spray Trucks.....	17
State Study No. 266— Field Aging Effects on Asphalt Mixed at Different Temperatures and Hauled Different Distances.....	18

## State Study No. 184--Long-Term Field Monitoring and Performance of Paving Fabric Interlayer Systems to Reduce Reflective Cracking

**Principal Investigator:** Farshad Amini

<b>Funds Allocated:</b>	\$218,224.00	<b>Date Started:</b>	October 1, 2005
<b>Expended to Date:</b>	\$ 141,083.92	<b>Completion Date:</b>	September 30, 2014
<b>Current Work Program:</b>	\$98,764.21	<b>Time Remaining:</b>	3 months
<b>Current Work Program Expenditures:</b>	\$ 29,873.47		

**Research Agency:** Jackson State University

### **Objective:**

The formation of reflective cracking of pavement overlays has confronted highway engineers for many years. Stress-relieving interlayers, such as paving fabrics, have been used in an attempt to reduce or delay reflective cracking. The primary objective of this project is to conduct a long-term monitoring of the paving fabric interlayer systems to evaluate its effectiveness and performance. A comprehensive testing, monitoring, and analysis program is planned, where twelve 500-ft pavement sections of a two-lane highway are constructed, and then monitored for seven years. Particular attention is directed towards investigating the influence of overlay thickness on long-term performance. A comparison between the performance of paving fabric treatment systems for milled and non-milled surfaces, as well as a comparison between the performance of paving fabrics on sealed and non-sealed surfaces are reported. In addition, a cost-benefit analysis is performed to develop total life cycle costs for each section.

### **Progress:**

During the last quarter, further analysis of crack survey data for the twelve paving fabric research sections was conducted to determine the rate of crack growth over time. The crack survey data is needed to determine the amount of crack reduction over time.

### **Plans for Next Quarter:**

During the next quarter, the seventh annual crack survey will be conducted.

**EEO and Title VI Information:  
Employment Data for Research Staff**

Total Staff	Male					Female			
	White	Black	Hispanic	Asian	Native Am	White	Black	Hispanic	Asian
1	1								

## **State Study No. 185--In-House Support To State Study No. 184 - Long-Term Field Monitoring And Performance Of Paving Fabric Interlayer Systems To Reduce Reflective Cracking**

**Principal Investigator:** Cindy Smith, P.E.

<b>Funds Allocated:</b>	\$ 30,000.00	<b>Date Started:</b>	October 1, 2005
<b>Expended to Date:</b>	\$ 16,086.88	<b>Completion Date:</b>	September 30, 2014
<b>Current Work Program:</b>	\$ 3,000.00	<b>Time Remaining:</b>	3 months
<b>Current Work Program Expenditures:</b>	\$463.79		

**Research Agency:** Research Division, Mississippi Department of Transportation

### **Objective:**

This study will be conducted to support the proposed study “Long-Term Field Monitoring and Performance of Paving Fabric Interlayer Systems to Reduce Reflective Cracking.”

The required tasks include:

- FWD field testing and evaluation of requisite overlay of proposed pavement for inclusion in Phase II study.
- Operation of the MDOT profiler to obtain video images of the pavement surface one time prior to construction of the twelve test sections and nine times subsequent to construction.
- Mapping of cracks on the video logs for submission to Jackson State University.
- Traffic control will be required to facilitate FWD testing by MDOT and pavement coring operations by Burns, Cooley, & Dennis, Inc.
- Review of one construction report, three progress reports, and one final report.

### **Progress:**

No work was performed this quarter.

### **Plans for Next Quarter:**

Perform final distress survey of pavement control and test sections.

## State Study No. 186--Consultant Support To State Study No. 184 – Long – Term Field Monitoring And Performance Of Paving Fabric Interlayer Systems To Reduce Reflective Cracking

**Principal Investigator:** Randy Ahlrich, P.E.

**MDOT Project Monitor:** Cindy Smith, P.E.

**Funds Allocated:** \$ 20,400.00      **Date Started:** October 1, 2005  
**Expended to date:** \$ 14,900.00      **Completion Date:** December 31, 2014  
**Current Work Program:** \$ 5,500      **Time Remaining:** 6 months  
**Current Work Program Expenditures:** \$ 0.00

**Research Agencies:** Burns, Cooley & Dennis, Inc.  
Research Division, Mississippi Department of Transportation

### Objective:

This project will provide consultant support to the proposed study “Long-Term Field Monitoring and Performance of Paving Fabric Interlayer Systems to Reduce Reflective Cracking.” The required tasks include:

- Provide guidance on selection of paving fabric.
- Provide guidance regarding paving fabric construction for inclusion in construction bid documents.
- Monitor construction of test sections.
- Perform requisite coring of pavement test sections.
- Review the construction report, three progress reports and the final report.

### Progress:

No work performed this quarter.

### Plans for Next Quarter:

Perform coring of pavement control and test sections.

### EEO and Title VI Information:

Employment Data for Burns Cooley & Dennis, Inc. Research Staff

Total	Male					Female				
Staff	White	Black	Hispanic	Asian	Native Am	White	Black	Hispanic	Asian	NativeAm
0										

## State Study No. 234—Evaluation of Short Statured Species for Rapid Establishment on Mississippi Roadsides

**Principal Investigator:** Barry Stewart, Ph.D.  
**MDOT Project Monitor:** Dave Thompson, Cindy Smith

**Funds Allocated:** \$ 213,482.00      **Start Date:** February 2, 2011  
**Expended to Date:** \$141,239.67      **Completion Date:** June 30, 2014  
**Current Work Program:** \$33,509.17      **Time Remaining:** Time expired  
**Current Work Program Expenditures:** \$7,742.60

**Research Agencies:** Mississippi State University

### Objective:

Mowing of Mississippi roadsides is very expensive yet necessary to maintain safety and aesthetics. Newly constructed sites need to be quickly established with turf. The objective of this project is to evaluate seed mixes that can strike a balance between rapid establishment and reduced mowing. New mixes with lower stature plants will be compared to currently used standards. Some mixes will include species known to be unpalatable to deer. Hydroseeding is the preferred method for planting roadsides. Various hydraulic media will be evaluated for rapid establishment and compared to currently used standard carriers. Factorial plot arrangements will allow evaluation of seed mixes and hydraulic media in the same experiments. This testing will need to be conducted at two locations in spring and two locations in fall for two years. An additional six months will be required to finalize data collection.

An important step in reducing mowing will be to conduct an inventory survey on what species are currently growing on Mississippi roadways. This would determine the long-term outcome of plantings that occurred years earlier, give insight on species succession, and reveal what species are presently requiring mowing. This survey will be conducted during summer for one fiscal year and include both winter (end of season) and summer (early-mid season) species.

### Progress

Project complete.

### EEO and Title VI Information:

#### Employment Data for Mississippi State University Research Staff

Total Staff	Male					Female				
	White	Black	Hispanic	Asian	Native Am	White	Black	Hispanic	Asian	NativeAm
1		1								

## State Study No. 247— Influence of Cementitious Materials on Shrinkage of Bridge Deck Concrete

**Principal Investigator:** Robert Varner  
**MDOT Project Monitor:** James Williams

**Funds Allocated:** \$ 99,843.50      **Start Date:** March 13, 2012  
**Expended to Date:** \$ 27,680.00      **Completion Date:** December 31, 2014  
**Current Work Program:** \$ 29,076.02      **Time Remaining:** 6 months  
**Current Work Program Expenditures:** \$ 0.00

**Research Agencies:** Burns Cooley Dennis, Inc.

### Objective:

BCD proposes to test thirty concrete mixtures to determine the influence of source of portland cement and source fly ash on shrinkage and cracking of concrete bridge decks. Six sources of portland cement will be selected and used to develop six mixtures with 100 percent portland cement. Four sources of Class C and Class F fly ash will be selected and combined with one of the sources of portland cement to develop twenty-four mixtures using fly ash to replace portland cement. Replacement rates for fly ash will be 15%, 20%, and 25%.

### Progress:

Task 5 - No work was done on this study in order to focus on "Project No. SP-9999-09(110)/106812-101000 "Laboratory Data to Determine Impact of Coarse Aggregate Type and Cementitious Materials on Design Thickness of PCC Pavements

### Plans for Next Quarter:

Task 5 - BCD will work on draft a final report.

### EEO and Title VI Information:

#### Employment Data for Mississippi State University Research Staff

Total Staff	Male					Female				
	White	Black	Hispanic	Asian	Native Am	White	Black	Hispanic	Asian	NativeAm
2	2									

## State Study No. 250— Full Depth Reclamation for High Traffic Applications

**Principal Investigator:** Isaac Howard  
**MDOT Project Monitor:** James C. Watkins

**Funds Allocated:** \$ 291,975.80      **Start Date:** January 17, 2012  
**Expended to Date:** \$ 67,923.30      **Completion Date:** December 31, 2014  
**Current Work Program:** \$ 110,000.00      **Time Remaining:** 6 months  
**Current Work Program Expenditures:** \$25,337.50

**Research Agencies:** Mississippi State University

### Objective:

The proposed study will characterize properties of FDR that are important to design, construction and performance in high traffic applications. Historically FDR has been more commonly used in lower traffic applications and a study of the nature proposed could not be identified with materials similar to those native to Mississippi. The proposed study is aimed at providing design, construction, and performance guidance for FDR layers in high traffic applications, which have different behavioral conditions than low traffic applications.

### Progress:

Progress was made on six tasks. Gradation variability (Task 5) began 85% complete and ended 100% complete. Strength variability (Task 8) began 30% complete and ended 70% complete. Analysis (Task 12) began 30.94% complete and ended 46.88% complete. Quarterly reporting (Task 14) began 44% complete and ended 49% complete. Management (Task 15) began 55% complete and ended 61% complete. Writing (Task 16) began 15% complete and ended 30% complete.

### Plans for Next Quarter:

Plans for next quarter are envisioned to focus on Tasks 5 through 12. These tasks include gradation variability, wheel tracking, strength versus time, strength variability, traffic opening, and durability. Management activities (Tasks 14 and 15) are planned to continue in the next quarter. Some work related to Task 17 may also occur during the quarter.

Quarterly Progress Report 3rd Quarter FY2014 April/ May/ June 2014

**EEO and Title VI Information:**

Employment Data for Mississippi State University Research Staff

Total Staff	Male					Female				
	<u>White</u>	<u>Black</u>	<u>Hispanic</u>	<u>Asian</u>	<u>Native Am</u>	<u>White</u>	<u>Black</u>	<u>Hispanic</u>	<u>Asian</u>	<u>NativeAm</u>
12	11					1				

## State Study No. 251— In-House Support to Full-Depth Reclamation for High-Traffic Applications

**Principal Investigator:** William Barstis

**Funds Allocated:** \$ 6,000.00      **Start Date:** January 17, 2012  
**Expended to Date:** \$ 1,529.52      **Completion Date:** December 31, 2014  
**Current Work Program:** \$ 6,000.00      **Time Remaining:** 6 months  
**Current Work Program Expenditures:** \$1,529.52

**Research Agencies:** MDOT

### Objective:

This study will provide in-house support to the Full-Depth Reclamation for High-Traffic Applications. This item will fund traffic control and MDOT staff time for the study.

### Progress:

No work was performed this quarter.

### Plans for Next Quarter:

No work is planned for next quarter.

### EEO and Title VI Information:

#### Employment Data for Mississippi State University Research Staff

Total Staff	Male					Female				
	<u>White</u>	<u>Black</u>	<u>Hispanic</u>	<u>Asian</u>	<u>Native Am</u>	<u>White</u>	<u>Black</u>	<u>Hispanic</u>	<u>Asian</u>	<u>NativeAm</u>
0										

## State Study No. 259— Analyzing the Impact of Intermodal-Related Risk to the Design and Management of Biofuel Supply Chain

**Principal Investigator:** Xiaopeng Li  
**MDOT Project Monitor:** Cindy Smith, P.E.

**Funds Allocated:** \$ 99,642.00      **Start Date:** October 23, 2013  
**Expended to Date:** \$ 22,913.86      **Completion Date:** December 31, 2014  
**Current Work Program:** \$ 74,731.50      **Time Remaining:** 6 months  
**Current Work Program Expenditures:** \$ 22,913.86

**Research Agencies:** Mississippi State University

### Objective:

The objective of this proposal is to design decision-support tools for identifying biorefinery locations that ensure a cost-efficient and reliable supply chain. We will build mathematical models which take into consideration the benefits (such as, accessibility to different modes of transportation), as well as, the risk associated with locating a refinery near an intermodal facility. The goal is to design biofuel supply chains that not only perform well under normal conditions but also maximally hedge against losses of not having access to cost-efficient transportation modes because of disruptions at intermodal facilities. The outcomes of this project are on-line with the mission of the Intermodal Planning Division of MDOT to promote and support intermodal transportation by providing technical assistance which aims to improve and increase the usability of existing intermodal facilities. Through our experiments we will identify under what conditions locating a biofuel plant near an intermodal facility is advisable; and what are the benefits/costs of such a decision. These results can be used to encourage biofuel plants to use intermodal facilities/transportation and make their investments accordingly. The biofuels industry seems to have a bright future in Mississippi due to the abundance amount of biomass in the form of agricultural residues, forest products, and forest residues. Other factors, such as, low wages, non-unionized labor, and incentive packages offered by the state, impact a company's decision to locate in Mississippi. These tools can be used to help biofuel plant make better facility locations decisions; which in turn will contribute to their success.

### Progress:

Researcher did not submit report.

### Plans for Next Quarter:

Researcher did not submit report.

**EEO and Title VI Information:**

Employment Data for Mississippi State University Research Staff

<u>Total Staff</u>	<u>Male</u>					<u>Female</u>				
	<u>White</u>	<u>Black</u>	<u>Hispanic</u>	<u>Asian</u>	<u>Native Am</u>	<u>White</u>	<u>Black</u>	<u>Hispanic</u>	<u>Asian</u>	<u>NativeAm</u>
4				2		1			1	

## State Study No. 260— Guidelines for PCC Inputs to AASHTOWARE Pavement ME Design

**Principal Investigator:** Chetana Rao  
**MDOT Project Monitor:** William Barstis, P.E.

**Funds Allocated:** \$22,500.00      **Start Date:** December 19, 2013  
**Expended to Date:** \$ 0.00      **Completion Date:** December 31, 2014  
**Current Work Program:** \$18,000.00      **Time Remaining:** 6 months  
**Current Work Program Expenditures:** \$ 0.00

**Research Agencies:** Rao Research and Consulting, LLC

### Objective:

This proposal is submitted for MDOT to consider developing a formal report on PCC materials data necessary for AASHTOWare PAVEMENT ME Design. A detailed problem statement highlighting the project objective, and a work plan to accomplish the objectives are presented in this proposal. Under SS 177, MDOT conducted a comprehensive test program to determine ME pavement design PCC material inputs for mix designs covering a wide range of materials available in Mississippi. Results from this project are expected to be used in the materials library that MDOT plans to develop to support MEPDG implementation. The results contain test data for 20 mixes and include results for the following properties determined from the listed test procedures:

- Modulus of Rupture or Flexural Strength – ASTM C 78
- Compressive Strength – ASTM C 39
- Modulus of Elasticity – ASTM C 469
- Tensile Strength – ASTM C 469
- CTE – AASHTO TP-60
- Concrete Shrinkage – ASTM C 157
- Unit Weight – ASTM C 138
- Poisson's Ratio – ASTM C 469

These results have not been formally published by MDOT so far. It will be immensely useful to summarize these data in a report so it can be used in the future implementation of the ME Design procedure. For the measurement of CTE AASHTO has revised the TP-60 test procedure to the T336 procedure which results in more accurate CTE values. The T336 procedure corrects the assumption made for the CTE of the calibration specimen in the TP 60 procedure. The SS 177 CTE values are being corrected under the SS 170 study, which is producing a stand-alone document on the CTE corrections. The report developed in the proposed study will include the corrected CTE

Quarterly Progress Report 3rd Quarter FY2014 April/ May/ June 2014

values. Additionally, the availability of such a comprehensive and complete set of materials database also provides a great opportunity to develop level 2 correlations for use in MEPDG.

**Progress:**

Administrative Tasks:

-None.

Technical Tasks:

No technical tasks were completed in this quarter.

**Plans for Next Quarter:**

The project team will:

- MDOT is expected to provide PCC test results for the report during this quarter.
- Prepare a draft version of the final report.

**EEO and Title VI Information:**

Employment Data for Mississippi State University Research Staff

Total Staff	Male					Female				
	<u>White</u>	<u>Black</u>	<u>Hispanic</u>	<u>Asian</u>	<u>Native Am</u>	<u>White</u>	<u>Black</u>	<u>Hispanic</u>	<u>Asian</u>	<u>NativeAm</u>
1									1	

## State Study No. 261— Turbidity Monitoring and Equipment Evaluation at MDOT Construction Sites

**Principal Investigator:** Bobby Moseley  
**MDOT Project Monitor:** Cindy Smith, P.E.

**Funds Allocated:** \$124,999.64      **Start Date:** October 23, 2013  
**Expended to Date:** \$ 49,528.95      **Completion Date:** December 31, 2014  
**Current Work Program:** \$100,000.00      **Time Remaining:** 6 months  
**Current Work Program Expenditures:** \$ 49,528.95

**Research Agencies:** Thompson Engineering

### Objective:

MDOT has collected some initial data on turbidity levels in receiving streams due to run-off from construction projects. However, the results of the initial study (State Study 225) identified other areas where additional data is needed. The goal of this research project is to expand the current limited baseline turbidity conditions at select construction sites and to evaluate differing turbidity monitoring equipment under differing site conditions. Data, following initial site selection and site visits with MDOT, will be collected using MDEQ and EPA protocols as guidance.

### Progress:

Continue data collection at Trahon Creek, Eutacutachee Creek, and Prairie Branch

### Plans for Next Quarter:

Return rental equipment, evaluate data, and report preparation

### EEO and Title VI Information:

#### Employment Data for Mississippi State University Research Staff

Total Staff	Male					Female				
	White	Black	Hispanic	Asian	Native Am	White	Black	Hispanic	Asian	NativeAm
8	6					2				

## State Study No. 262— Evaluation of the WatchDog Weather Station to Reduce Drift from MDOT Spray Trucks

**Principal Investigator:** John Byrd  
**MDOT Project Monitor:** Cindy Smith, P.E.

**Funds Allocated:** \$77,748.00      **Start Date:** September 23, 2013  
**Expended to Date:** \$ 23,146.07      **Completion Date:** December 31, 2015  
**Current Work Program:** \$38,000.00      **Time Remaining:** 18 months  
**Current Work Program Expenditures:** \$ 23,146.07

**Research Agencies:** Mississippi State University

### Objective:

Weather conditions that cause right of way herbicide drift onto sensitive adjacent crops can be avoided if wind speed and direction relative to the spray truck can be accurately monitored during applications.

### Progress:

Watchdog Sprayer Station was tested on June 3 at the Plant Science Research Center at Mississippi State University. Data were collected for 1.3 hours. Three units were tested, but each at different heights. An attempt was made to test at the same height as the Young anemometer. Wind speed never exceeded 5 mph during the testing period. Analysis of those data appeared promising, but it was concluded that stronger wind speeds (ie above 10 mph) were needed to more accurately assess the value of these tools to alert truck operators of environmental conditions favoring off-target spray drift. Email correspondence back and forth with Dr. Jamie Dyer, Dr. Kathy Sherman-Morris, Mr. Kelly Boyd, and Ms. Holly Lussenden regarding additional testing opportunities for the Watchdog Sprayer Station. A decision was made by administrators in GeoSciences to replace Mr. Boyd on the project. Drs. Sherman-Morris and Dyer, Mr. Boyd, Ms. Lussenden, Ms. Zaccaro, Dr. Maddox, Mrs. Barksdale, Mr. Russell and I met at the Plant Science Research Center on July 16 and August 3 to collect additional Watchdog Sprayer Station stationary testing data. Part of the purpose of the meeting was to bring Drs. Dyer and Sherman-Morris up to speed on the project as well as Ms. Lussenden.

### Plans for Next Quarter:

Conduct additional data at the north farm with 3 units.

### EEO and Title VI Information:

#### Employment Data for Mississippi State University Research Staff

Total Staff	Male					Female				
	White	Black	Hispanic	Asian	Native Am	White	Black	Hispanic	Asian	NativeAm
5	3					2				

## State Study No. 266— Field Aging Effects on Asphalt Mixed at Different Temperatures and Hauled Different Distances

**Principal Investigator:** Isaac L. Howard

**MDOT Project Monitor:** Alex Middleton

<b>Funds Allocated:</b>	\$150,000.00	<b>Start Date:</b>	March 1, 2014
<b>Expended to Date:</b>	\$ 0.00	<b>Completion Date:</b>	December 31, 2016
<b>Current Work Program:</b>	\$ \$32,142.86	<b>Time Remaining:</b>	30 months
<b>Current Work Program Expenditures:</b>	\$ 0.00		

**Research Agencies:** Mississippi State University

### Objective:

With all the options available to produce and place asphalt pavement in present day, a study into the field aging of these materials needs to be performed. Field aging has always been one of the biggest uncertainties in asphalt pavement performance, and with the widespread use of warm mix technologies, there are more aging questions than ever. This study is very timely, and if performed now can be conducted for less cost by leveraging the investment of a previous study.

### Progress:

No progress was made.

### Plans for Next Quarter:

Plans for the next quarter are to work on tasks 1 to 3 (literature review, laboratory testing, and field testing)

### EEO and Title VI Information:

#### Employment Data for Mississippi State University Research Staff

Total Staff	Male					Female				
	<u>White</u>	<u>Black</u>	<u>Hispanic</u>	<u>Asian</u>	<u>Native Am</u>	<u>White</u>	<u>Black</u>	<u>Hispanic</u>	<u>Asian</u>	<u>NativeAm</u>
1	1									