

MISSISSIPPI SPR-1(75), PART II

QUARTERLY PROGRESS REPORT

PERIOD: JULY/AUGUST/SEPTEMBER 2015

FEDERAL FY2015 4TH QUARTER

Contents

State Study No. 184--Long-Term Field Monitoring and Performance of Paving Fabric Interlayer Systems to Reduce Reflective Cracking.....	3
State Study No. 185--In-House Support To State Study No. 184 - Long-Term Field Monitoring And Performance Of Paving Fabric Interlayer Systems To Reduce Reflective Cracking.....	5
State Study No. 186--Consultant Support To State Study No. 184 – Long – Term Field Monitoring And Performance Of Paving Fabric Interlayer Systems To Reduce Reflective Cracking	6
State Study No. 250— Full Depth Reclamation for High Traffic Applications.....	7
State Study No. 251— In-House Support to Full-Depth Reclamation for High-Traffic Applications	8
State Study No. 262— Evaluation of the WatchDog Weather Station to Reduce Drift from MDOT Spray Trucks.....	9
State Study No. 266— Field Aging Effects on Asphalt Mixed at Different Temperatures and Hauled Different Distances.....	10

State Study No. 184--Long-Term Field Monitoring and Performance of Paving Fabric Interlayer Systems to Reduce Reflective Cracking

Principal Investigator: Farshad Amini

Funds Allocated:	\$218,224.00	Date Started:	October 1, 2005
Expended to Date:	\$145,141.76	Completion Date:	June 30, 2016
Current Work Program:	\$150,020.10	Time Remaining:	3 months
Current Work Program Expenditures:	\$4,057.84		

Research Agency: Jackson State University

Objective:

The formation of reflective cracking of pavement overlays has confronted highway engineers for many years. Stress-relieving interlayers, such as paving fabrics, have been used in an attempt to reduce or delay reflective cracking. The primary objective of this project is to conduct a long-term monitoring of the paving fabric interlayer systems to evaluate its effectiveness and performance. A comprehensive testing, monitoring, and analysis program is planned, where twelve 500-ft pavement sections of a two-lane highway are constructed, and then monitored for seven years. Particular attention is directed towards investigating the influence of overlay thickness on long-term performance. A comparison between the performance of paving fabric treatment systems for milled and non-milled surfaces, as well as a comparison between the performance of paving fabrics on sealed and non-sealed surfaces are reported. In addition, a cost-benefit analysis is performed to develop total life cycle costs for each section.

Progress:

During the last quarter, the analysis of crack data for the twelve paving fabric research sections was continued. Preliminary relationships including the development of reflection crack over time, as well as the effects various variables on the crack growth were developed. These variables include the effect of overlay thickness, milling, and sealing. A preliminary analysis of equivalency between overlay thickness and paving fabrics was also done.

Plans for Next Quarter:

During the next quarter, the analysis of crack survey data will be continued. Final relations for crack growth as a function of time will be developed. Final analysis of

Quarterly Progress Report 4th Quarter FY2015 July/August/September 2015

equivalency between overlay thickness and paving fabrics, as well as final life cycle costs analysis will also done.

**EEO and Title VI Information:
Employment Data for Research Staff**

Total Staff	Male					Female			
	White	Black	Hispanic	Asian	Native Am	White	Black	Hispanic	Asian
2	1								1

State Study No. 185--In-House Support To State Study No. 184 - Long-Term Field Monitoring And Performance Of Paving Fabric Interlayer Systems To Reduce Reflective Cracking

Principal Investigator: Cindy Smith, P.E.

Funds Allocated:	\$ 30,000.00	Date Started:	October 1, 2005
Expended to Date:	\$ 16,086.88	Completion Date:	June 30, 2016
Current Work Program:	\$ 30,000.00	Time Remaining:	9 months
Current Work Program Expenditures:	\$0.00		

Research Agency: Research Division, Mississippi Department of Transportation

Objective:

This study will be conducted to support the proposed study “Long-Term Field Monitoring and Performance of Paving Fabric Interlayer Systems to Reduce Reflective Cracking.”

The required tasks include:

- FWD field testing and evaluation of requisite overlay of proposed pavement for inclusion in Phase II study.
- Operation of the MDOT profiler to obtain video images of the pavement surface one time prior to construction of the twelve test sections and nine times subsequent to construction.
- Mapping of cracks on the video logs for submission to Jackson State University.
- Traffic control will be required to facilitate FWD testing by MDOT and pavement coring operations by Burns, Cooley, & Dennis, Inc.
- Review of one construction report, three progress reports, and one final report.

Progress:

No work was performed this quarter.

Plans for Next Quarter:

Perform final distress survey of pavement control and test sections.

State Study No. 186--Consultant Support To State Study No. 184 – Long – Term Field Monitoring And Performance Of Paving Fabric Interlayer Systems To Reduce Reflective Cracking

Principal Investigator: Randy Ahlrich, P.E.

MDOT Project Monitor: Cindy Smith, P.E.

Funds Allocated: \$ 20,400.00 **Date Started:** October 1, 2005
Expended to date: \$ 15,900.00 **Completion Date:** June 30, 2016
Current Work Program: \$5,500 **Time Remaining:** 9 months
Current Work Program Expenditures: \$ 1,000.00

Research Agencies: Burns, Cooley & Dennis, Inc.
Research Division, Mississippi Department of Transportation

Objective:

This project will provide consultant support to the proposed study “Long-Term Field Monitoring and Performance of Paving Fabric Interlayer Systems to Reduce Reflective Cracking.” The required tasks include:

- Provide guidance on selection of paving fabric.
- Provide guidance regarding paving fabric construction for inclusion in construction bid documents.
- Monitor construction of test sections.
- Perform requisite coring of pavement test sections.
- Review the construction report, three progress reports and the final report.

Progress:

Consultant performed final coring of field test sections.

Plans for Next Quarter:

No work planned.

EEO and Title VI Information:

Employment Data for Burns Cooley & Dennis, Inc. Research Staff

Total	Male					Female				
Staff	White	Black	Hispanic	Asian	Native Am	White	Black	Hispanic	Asian	NativeAm
1	1									

State Study No. 250— Full Depth Reclamation for High Traffic Applications

Principal Investigator: Isaac Howard
MDOT Project Monitor: James C. Watkins

Funds Allocated: \$ 291,975.80 **Start Date:** January 17, 2012
Expended to Date: \$ 114,659.90 **Completion Date:** December 31, 2015
Current Work Program: \$ 150,000.00 **Time Remaining:** 3 months
Current Work Program Expenditures: \$46,736.60

Research Agencies: Mississippi State University

Objective:

The proposed study will characterize properties of FDR that are important to design, construction and performance in high traffic applications. Historically FDR has been more commonly used in lower traffic applications and a study of the nature proposed could not be identified with materials similar to those native to Mississippi. The proposed study is aimed at providing design, construction, and performance guidance for FDR layers in high traffic applications, which have different behavioral conditions than low traffic applications.

Progress:

Progress was made on all remaining tasks. All that remains is completion of the final report.

Plans for Next Quarter:

Complete final report.

EEO and Title VI Information:

Employment Data for Mississippi State University Research Staff

Total Staff	Male					Female				
	<u>White</u>	<u>Black</u>	<u>Hispanic</u>	<u>Asian</u>	<u>Native Am</u>	<u>White</u>	<u>Black</u>	<u>Hispanic</u>	<u>Asian</u>	<u>NativeAm</u>
17	16					1				

State Study No. 251— In-House Support to Full-Depth Reclamation for High-Traffic Applications

Principal Investigator: William Barstis

Funds Allocated: \$ 6,000.00 **Start Date:** January 17, 2012
Expended to Date: \$ 6,388.49 **Completion Date:** December 31, 2015
Current Work Program: \$2,500.00 **Time Remaining:** 3 months
Current Work Program Expenditures: \$4,858.97

Research Agencies: MDOT

Objective:

This study will provide in-house support to the Full-Depth Reclamation for High-Traffic Applications. This item will fund traffic control and MDOT staff time for the study.

Progress:

No work was performed this quarter.

Plans for Next Quarter:

Any follow-up activities at the request of MSU.

EEO and Title VI Information:

Employment Data for Mississippi State University Research Staff

Total Staff	Male					Female				
	White	Black	Hispanic	Asian	Native Am	White	Black	Hispanic	Asian	NativeAm
0										

State Study No. 262— Evaluation of the WatchDog Weather Station to Reduce Drift from MDOT Spray Trucks

Principal Investigator: John Byrd
MDOT Project Monitor: Cindy Smith, P.E.

Funds Allocated: \$77,748.00 **Start Date:** September 23, 2013
Expended to Date: \$ 23,146.07 **Completion Date:** December 31, 2015
Current Work Program: \$38,000.00 **Time Remaining:** 3 months
Current Work Program Expenditures: \$0.00

Research Agencies: Mississippi State University

Objective:

Weather conditions that cause right of way herbicide drift onto sensitive adjacent crops can be avoided if wind speed and direction relative to the spray truck can be accurately monitored during applications.

Progress:

Researcher did not provide quarterly report.

Plans for Next Quarter:

Researcher did not provide quarterly report.

EEO and Title VI Information:

Employment Data for Mississippi State University Research Staff

Total	Male					Female				
<u>Staff</u>	<u>White</u>	<u>Black</u>	<u>Hispanic</u>	<u>Asian</u>	<u>Native Am</u>	<u>White</u>	<u>Black</u>	<u>Hispanic</u>	<u>Asian</u>	<u>NativeAm</u>

State Study No. 266— Field Aging Effects on Asphalt Mixed at Different Temperatures and Hauled Different Distances

Principal Investigator: Isaac L. Howard

MDOT Project Monitor: Alex Middleton

Funds Allocated: \$150,000.00 **Start Date:** March 1, 2014
Expended to Date: \$12,966.91 **Completion Date:** December 31, 2017
Current Work Program: \$50,000.00 **Time Remaining:** 27 months
Current Work Program Expenditures: \$12,966.91

Research Agencies: Mississippi State University

Objective:

With all the options available to produce and place asphalt pavement in present day, a study into the field aging of these materials needs to be performed. Field aging has always been one of the biggest uncertainties in asphalt pavement performance, and with the widespread use of warm mix technologies, there are more aging questions than ever. This study is very timely, and if performed now can be conducted for less cost by leveraging the investment of a previous study.

Progress:

Progress was made on four tasks. Task 1 began the quarter 0% complete and ended the quarter 25% complete due to literature review. Task 2 began the quarter 40% complete and ended the quarter 80% complete due to lab testing. Task 3 began the quarter 39.74627% complete and ended the quarter 67.045057% complete due to field aging investigation. Task 5 began the quarter 0% complete and ended the quarter 16% complete due to progress reports and management.

Plans for Next Quarter:

Plans for the next quarter are to work on tasks 1 to 3 (literature review, laboratory testing, and/or field testing)

EEO and Title VI Information:

Employment Data for Mississippi State University Research Staff

Total Staff	Male						Female				
	White	Black	Hispanic	Asian	Native Am	Arabic	White	Black	Hispanic	Asian	NativeAm
8	7					1					