

Call 03 Overlaying approximately 8 miles of US 98 from East of US 49 to the Perry County Line, known as Federal Aid Project No. NH-0014-03(070) / 107189301 in Forrest County.

Q1. **1.** Will any of the side road paving be within the railroad ROW that will require a railroad flagman? **2.** Are there any base repairs scheduled to be repaired? **3.** Will the guardrail pads require milling and overlay? The milling notes state that the milling will be 1.5" through the end of the GR pads. A different note says that the GR pads are required to be overlaid. **4.** General Note #1 references the grading and compaction of the shoulder to be overlaid. The existing pavement is 14'. Will the shoulders be paved outside of the 14' travel lane?

A1. **1.** No **2.** No **3.** Milling will be required to the edge of the guardrail pad and the overlay tied to the existing asphalt **4.** This note can be ignored, it was included by mistake.