

**Call 04 Slide Repair at US 61 & Highland Boulevard Intersection, known as Federal Aid
Project No. NHPP-0009-01(130) / 106654301 in Adams County.**

Q1. **1.** On sheet 25 of the plans, it says manholes shall consists of precast concrete except for the base, which shall be cast in place. Would MDOT consider allowing the use of a precast base?
2. Also on sheet 25, should there be any geotextile fabric between the backfill and the 57 stone around the manhole? It currently does not show any.

A1. **1.** A precast bottom for the manhole will be allowed provided that it is poured with the bottom joint of manhole with no seams for water to seep through. **2.** Yes, there should be geotextile fabric between the borrow excavation and the crushed stone. It was inadvertently omitted on the plan sheet, but will be paid under pay item 605-AA005.

Q2. **1.** Will MDOT allow a temporary median crossing to be installed within the limits of the project for access and safety? All cost of installation and removal to be absorbed. **2.** Will MDOT allow the concrete median barrier to be extended north of project limits for access and safety? These additional barriers would be absorbed.

A2. **1.** No . **2.** Yes.

Q3. Traffic Control Plan TC-1, Sheet Number 33 shows an Arrow Board at the taper. There is no pay item for the Arrow Board, just the signs. How will the Arrow Board be paid for?

A3. Costs for this work should be absorbed in Maintenance of Traffic.