

Call 05 Overlay approximately 6 miles of US 98 from Perry County Line to 1.7 miles East of SR 57, known as Federal Aid Project No. NH-0014-03(072) / 107646301 in Greene County.

Q1. Are there any plans available for this project?

A1. No plans will be provided for this project. Please refer to Notice to Bidders #360, entitled "Scope of Work" in the proposal.

Q2. **1.** What is the maximum lift thickness that can be placed in the base repairs? **2.** Can we do the full depth of HT 19-mm in one lift?

A2. **1.** 3½". **2.** No.

Q3. In section C of NTB 360 Scope of work, it states that guard rail pads will be overlaid with ST 9.5-mm. However, in section D it states that the guard rail pads will be overlay with HT 9.5-mm. Which is correct?

A3. 9.5-mm ST Asphalt is correct. An addendum to correct this is forthcoming.