

Call 18 Overlay approximately 4 miles on Old Benton Road (Old Hwy. 16) from the US 49 / Five Points Intersection to SR 16, known as Federal Aid Project No. ER-9680-00(003) / 108622701 in Yazoo County.

Q1. **1.)** Will MDOT be handling inspection/material testing or will it be third party consultant work? If so, can you share who the testing and inspection firms will be? **2.)** To what limit (size) will local roads and driveway pads be paved or can the driveway pads be installed during mainline paving? **3.)** Will the county or state forces address the low shoulder areas after the project is striped and/or paved or will this occur prior to placing permanent stripe? **4.)** Will the cross slope be corrected up to a 2% cross slope or will a consistent 1.5 " overlay be placed. If variable thickness, what will be the density requirements of the asphalt be held to? **5.)** Will any stripe be placed on intersecting local roads with the project? **6.)** Will a material transfer device be required on this project?

A1. **1.)** MDOT will be conducting the testing. However, a third party consultant will collect the samples and deliver them to the District Lab. The same third party consultant will be inspecting the project. The third party consultant will be IMS. **2.)** All local road and driveways will be feathered down to tie into the existing grades. **3.)** See upcoming addendum (We are adding 1,000 tons of granular material to the project). **4.)** See upcoming addendum (The overlay will be changed to 1" and variable and placed as to maintain the existing cross slope. The asphalt will be rolled to refusal.) **5.)** No **6.)** Yes