

Call 10 Bridge Replacement on SR 27 (Bridge No. 114.7), known as Federal Aid Project No. BR-0054-02(024) / 106113301 in Hinds County.

Q1. Ref. sheet 810 Pile plug plates: material grade and finish? 1/2" hanger bars: material grade and finish?

A1. See Addendum.

Q2. The bid quantity for the 18" Steel Pipe Piling is 1380 LF. On Plan Sheet 8003, it shows in the Estimated Quantities Table the 18" Steel Pipe Pile quantity is 1,610 LF. Which quantity is correct?

A2. See Addendum.

Q3. Sheet number 20 shows a 12' bridge end pavement rail transition to be same width (1'-2.5" at top and 1'-2.5" at bottom) which cannot be slip formed continuously with the 36" bridge rail. Can the bridge end rail transition detail be changed to the standard MDOT detail for 37.5" bridge end pavement rail (8" at top, standard working number SDBER-1)?

A3. SDBER-1 will be used. This detail sheet can be downloaded from the link below:
<https://file-exchange.mdot.state.ms.us/dl/?f=d407a6f947a2fc8a0dc1d099386acc22b26b697b>