

Call 09 Overlay approximately 5 miles of SR 9 from SR 178 to SR 348, known as State Project No. SP-0925-00(012) / 108931301 in Union County.

- Q1. Note 1 on the Typical Section pages says "Removal of Asphalt Pavement to be Paid for Under Pay Item 202-B007 and Saw Cut, Full Depth, Pay Item 503-C010." There is not a Pay Item for Sawcut. Is sawcutting to be absorbed or will a Pay Item be added?
- A1. See addendum.
- Q2. There are no Do Not Pass/Pass with Care signs in Plans. Will you be giving a Quantity on these signs?
- A2. See addendum.
- Q3. Is the saw cutting for removal areas paid for by item or absorbed? In the plans, there is reference made for an item number for sawcutting. This item number is not shown in the bid items.
- A3. See addendum.
- Q4. **1.)** The majority of the existing drive pads are 2-3' wide. Will the Contractor be allowed to run the gate out while paving mainline and catch them or will those have to be paved in a separate operation? **2.)** Will the Contractor be allowed to apply the 3" leveling with 19-mm in one lift and how does MDOT want to tie this mix down to the existing roadway?
- A4. **1.)** Driveways will be paved in a separate operation. **2.)** The 19-mm leveling will be placed in one lift and tapered down to the existing roadway.