

**Call 01 Bridge Repair on SR 37 over Oakohay Creek (Bridge No. 4.3), known as State Project No. SP-0211-00(022) / 108817302 in Covington County.**

Q1. Will the temporary sheet piles be left in place at the completion of this project?

A1. **Revised Answer:** Yes, sheet piles will be left in place. See addendum.

Q2. 1.) Are there any soil borings available for the existing bridge? 2.) Does the permanent sheet pile need to be painted?

A2. 1.) A boring log is available at the following link: <https://file-exchange.mdot.state.ms.us/dl/?f=1a0f14ecd3a38e930d6309925b26531c9d21616e>

2.) No.

Q3. Would the Department allow a substitution from the PZ-35 sheet piling to a NZ-26 sheet piling?

A3. A PZ or NZ section of sheet piling with an equivalent or greater section modulus and moment of inertia may be substituted for the PZ-35 sheet piling specified in the plans.