

Call 07 Bridge Replacement on SR 35 over Big Sand Creek (Bridge No. 198.6), known as Federal Aid Project No. STBG-0041-02(022) / 106980301 in Carroll County.

Q1. Sheet Number 8026 (Generalized Soil Profile Sheet) is missing from the plan set. Please provide soil borings on this project.

A1. See addendum.

Q2. On the north end of the project, the detour road and new road are very close together. Based on the dimensions, there is not enough room to construct the west end of the Bent 4 cap. There doesn't appear to even be enough room to drive the western-most pile in the cap. Will MDOT allow the contractor to insert a construction joint in the cap and build it in two phases?

A2. See addendum.

Q3. What is the finish on the diaphragm jacking plates (sh. 8017) Bare, galvanized, prime exposed side?

A3. The finish shall be galvanized in accordance with ASTM A123.

Q4. Confirm that light pole assembly and all electrical work is excluded from this project. Sheet #8018 in the plan doesn't give you sufficient information about the electrical scope of work.

A4. The lighting brackets shown on Sheet 8018 will be constructed under this project for future lighting. No light pole assemblies or electrical work will be performed under this contract.

Q5. I just noticed on the detour bridge plans that the minimum roadway width is 26'. Historically, it is always 24'. Will 24' be allowable?

A5. Bidders are advised to bid as per the plans.