

Call 13 Overlay approximately 5 miles of SR 370 from 0.1 mile east of Dumas to SR 30, known as State Project Nos. MP-1370-70(005) / 307875301 and MP-1370-73(002) / 307875302 in Tippah & Union Counties.

- Q1. Since there are very few existing drive aprons in place on the project, and due to the large quantity of driveway mix set up on the plan quantity sheets, is it the intention of MDOT to add new drive aprons on the project? If yes, how much will need graded out on the stone driveways in order to place the mix, or what will the final thickness be on those new driveway pads?
- A1. 3 inches will be placed on driveways that do not currently have an apron/pad. Driveways will need to be graded to accommodate that thickness.