

Call 09 Thin Lift approximately 2.3 miles of SR 555 from the end of the 4-Lane section to the end of State Maintenance, known as State Project No. SP-0158-00(018) / 109045301 in Adams County.

Q1. Are joints required to be sawed after leveling is placed and again after the surface lift or only once after both lifts have been placed?

A1. Joints are intended to be sawn after the surface lift has been placed in accordance with the timeline mentioned in the item of work No. 8 in Notice to Bidders No. 7288.