

Call 01 Bridge Repair on US 45 over Norfolk Southern Railroad (Bridge Nos. 275.6A & 275.6B), known as Federal Aid Project No. NHPP-0002-08(027) / 110037301 in Alcorn County.

Q1. Guardrail quantities appear to reflect the outside north and south bound lanes only. Is this just an oversight in the plans? and the inside lanes are not going to be updated at this time? Or will there be an addendum to cover this inside lane additional pay items and quantities?

A1. Only the Guardrails on the northbound lanes are being replaced.

Q2. 1.) can MDOT provide a detail of the transition of the HPCO? Raising the deck 1/2" with no grade changes in the approaches would cause a rough transition. 2.) Is the contractor responsible for the friction testing of the HPCO?

A2. 1.) See Addendum 1. Transitions will be performed as described in 907-828.03.1.2. 2.) Friction testing will be performed by MDOT.